

Revision Date : 23/10/2016

Review Date : 23/10/2017

			Analy	sis Inhere	nt Risk		Analy	sis Residu	al Risk			Analysis Target Risk			
Risk Number	Description of Risk [Cause/Event/Consequence]	Risk Owner	Likelihood	Impact	Inherent Risk [Before Controls]	Current Controls	Control Owner	Likelihood Impact		Residual Risk [After Controls]	Proposed / Further Controls	Control Owner	Likelihood	Impact	Target Risk [Further Controls Implemented]
	significant [immobilising] accident to lone working operative					1. Operator always to report to site supervisor upon arrival, and to log in / out of site	Service Engineer								
1		AM	2	3	6	Regular phone communication with head office advising of position	Service Engineer	1	3	3					
						Adhesion to safe working practices as outlined in method statement	Service Engineer								
						1. correct usage of appropriate PPE	Service Engineer		1						
2	operative contact with chemicals resulting in skin irritation / eye irritation	AM	2	1	2	Adhesion to safe working practices as outlined in method statement	Service Engineer	1		1					
2	/ sickness through ingress	Alvi	2	1		3. First Aid Kit available on site / in service vehicle stocked with appropriate remedies and eye wash	Service Engineer								
		4. COSHH present for all chemicals Service Engineer													
						Use of MEWP, by trained employees, where site dictates	Service Engineer								
						Work at height always carried out with a harness and restraining lanyard	Service Engineer	1			redesign plant enabling zero working at height for routine maintenance	AM			
3	operative injury sustained whilst working at height	AM	2	3	6	3. Pop-Up platform with hand rail to be used when approved and when dictated by nature of requirement (ie infrequent use for short periods of time). Permit to use by senior management to be signed in advance of tasks.	Service Engineer	2	2	4			1	1	1
						Correct use of PPE (high visibility clothing and safety boots especially)	Service Engineer								
4	physical danger to operative from additional site activities	AM	3	2	6	ensure other site operatives are aware of service engineers presence through initial site meeting	eers Service Engineer 2	2	2	4					
						3. Use of traffic cones to section off workplace where necessary - client to provide.	Service Engineer								
5	personal injury / plant damage as a result of inclement weather	AM	2	3	6	Postponement of operations if deemed safest course of action	Service Engineer	1	2	2	relocation of plant to covered / internal location	Site	1	1	1
		АМ				All install and repair electrical work carried out with electrical power isolated									
6	personal injury from working with electrical plant					2. VED Insulated tools to be used for all electrical operations	Service		2		All electrial work carried			2	2
6			2	3	6	Operator trained in basic electrical fault diagnosis.	Engineer	1	3		out by subcontracted party.	AM	1	3	3
						4. More complex faults and diagnostics to be attended by specialist electrical engineer.									



Revision Date : 23/10/2016

Review Date : 23/10/2017

			Analy	sis Inhere	nt Risk			Analy	sis Residu	al Risk			An	alysis Targ	get Risk
Risk Number	Description of Risk [Cause/Event/Consequence]	Risk Owner	Likelihood	Impact	Inherent Risk [Before Controls]	Current Controls	Current Controls Control Owner		Impact	Residual Risk [After Controls]	Proposed / Further Controls	Control Owner	Likelihood	Impact	Target Risk [Further Controls Implemented]
						 All crane lifting activities to be carried out by fully trained sub- contracted operative 									
7	personal injury or damage to property as	AM	2	3	6	All equipment (crane and lifting equipment) to be checked r approved levels of inspection and certification. Service Engineer / Sub-	1	3	3						
,	a result of tank lifting activities	f tank lifting activities 3. Tanks to moved as little as is necessary, and as outlined in lift plan. 4. All movable obstacles to be moved in adance of lift.	2	, ,			Crane								
		1. All work required inside the tank will be carried out by appropriately trained sub-contractor and not attending site engineer.													
×	danger to operative from working inside the saturator tank	AM	3	3	9	tank access hatch only to be used for inspection and for access to immediate tank-internal components where applicable	Service Engineer	1	3	3	All electrial work carried out by subcontracted Al	AM	1	3	3
	the Saturator tank					3. Liquid level will need to be sufficiently low to enable tank hatch opening.	Liigiileei				party.				
		4. No noxious chemicals present within tank in correct operation.													

Risk Matrix

probable	likely to occur each year	3	3	6	9
possible	likely to occur in a 10 year period	2	2	4	6
remote	not likely to occur in a 10 year period	1	1	2	3
ESTIMATION	DESCRIPTION		1	2	3
	Likelihood		LOW	MEDIUM	HIGH
		•		Impact	

Created By	Andrew Manson	1		Positio	Technical Manager
Signed	A	1	4.	Date	23/10/2016

Approved By	Angus Craig	any	wil	Positio	Commercial Director
Signed		100		Date	23/10/2016
					,,